

	Q1 2026			Q2 2026			Q3 2026	
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<div><div></div><div>Pre-Construction and Site Setup</div></div> <div><div>1.1 Site Mobilization</div><div>Jan 19</div></div> <div><div>1.1 Site Mobilization</div><div>Jan 23</div></div> <div><div>1.2 Welfare facilities</div><div>Jan 26</div></div> <div><div>1.2 Welfare facilities</div><div>Jan 30</div></div> <div><div>1.3 Temporary services</div><div>Feb 2</div></div> <div><div>1.3 Temporary services</div><div>Feb 6</div></div>	<div><div>Pre-Construction and Site Setup</div><div>● Jan 19 - Feb 6● 19 ...</div></div>							
<div><div></div><div>Groundwork & Foundation</div></div> <div><div>2.1 Site clearance</div><div>Feb 9</div></div> <div><div>2.1 Site clearance</div><div>Feb 13</div></div> <div><div>2.2 Excavation</div><div>Feb 16</div></div> <div><div>2.2 Excavation</div><div>Feb 20</div></div> <div><div>2.3 Foundation</div><div>Feb 23</div></div> <div><div>2.3 Foundation</div><div>Feb 27</div></div> <div><div>2.4 Drainage</div><div>Mar 2</div></div> <div><div>2.4 Drainage</div><div>Mar 6</div></div>	<div><div>Groundwork & Foundation</div><div>• Feb 9 - Mar 6 • 26 days</div></div>							
<div><div></div><div>Superstructure</div></div> <div><div>3.1 Blockwork</div><div>Mar 9</div></div> <div><div>3.1 Blockwork</div><div>Mar 13</div></div> <div><div>3.2 Structual floors</div><div>Mar 16</div></div> <div><div>3.2 Structual floors</div><div>Mar 20</div></div> <div><div>3.3 Lintels & beams</div><div>Mar 23</div></div> <div><div>3.3 Lintels & beams</div><div>Mar 27</div></div>	<div><div>Superstructure</div><div>• Mar 9 - 27 • 19 days</div></div>							
<div><div></div><div>Roof Construction</div></div> <div><div>4.1 Roof Structure</div><div>Mar 30</div></div> <div><div>4.1 Roof Structure</div><div>Apr 3</div></div> <div><div>4.2 Roof Covering</div><div>Apr 6</div></div> <div><div>4.2 Roof Covering</div><div>Apr 10</div></div> <div><div>4.3 Rainwater Goods</div><div>Apr 13</div></div> <div><div>4.3 Rainwater Goods</div><div>Apr 17</div></div>	<div><div>Roof Construction</div><div>• Mar 30 - Apr 17 • 19 days</div></div>							
<div><div></div><div>Building Envelope</div></div> <div><div>5.1 Windows</div><div>Apr 20</div></div> <div><div>5.1 Windows</div><div>Apr 24</div></div> <div><div>5.2 External Doors</div><div>Apr 27</div></div> <div><div>5.2 External Doors</div><div>May 1</div></div> <div><div>5.3 External finishes</div><div>May 4</div></div> <div><div>5.3 External finishes</div><div>May 8</div></div>	<div><div>Building Envelope</div><div>• Apr 20 - May 8 • 19 days</div></div>							
<div><div></div><div>MEP Installation</div></div> <div><div>6.1 First fix MEP</div><div>May 11</div></div> <div><div>6.1 First fix MEP</div><div>May 15</div></div> <div><div>6.2 Second fix MEP</div><div>May 18</div></div> <div><div>6.2 Second fix MEP</div><div>May 22</div></div> <div><div>6.3 Testing and commissionir</div><div>May 25</div></div> <div><div>6.3 Testing and commissionir</div><div>May 29</div></div>	<div><div>MEP Installation</div><div>• May 11 - 29 • 19 days</div></div>							
<div><div></div><div>Internal Finishes</div></div> <div><div>7.1 Plastering</div><div>Jun 1</div></div> <div><div>7.1 Plastering</div><div>Jun 5</div></div> <div><div>7.2 Carpentry</div><div>Jun 8</div></div> <div><div>7.2 Carpentry</div><div>Jun 12</div></div> <div><div>7.3 Kitchen & Bathrooms</div><div>Jun 15</div></div> <div><div>7.4 Decorating</div><div>Jun 15</div></div> <div><div>7.3 Kitchen & Bathrooms</div><div>Jun 19</div></div> <div><div>7.4 Decorating</div><div>Jun 19</div></div>	<div><div>Internal Finishes</div><div>• Jun 1 - 19 • 19 days</div></div>							
<div><div></div><div>External Work</div></div> <div><div>8.1 Driveways</div><div>Jun 1</div></div> <div><div>8.1 Driveways</div><div>Jun 5</div></div> <div><div>8.2 Landscaping</div><div>Jun 8</div></div> <div><div>8.2 Landscaping</div><div>Jun 12</div></div>	<div><div>External Work</div><div>• Jun 1 - 12 • 12 days</div></div>							
<div><div></div><div>Snagging & Handover</div></div> <div><div>9.1 Snagging</div><div>Jun 1</div></div> <div><div>9.1 Snagging</div><div>Jun 5</div></div> <div><div>9.2 Final Inspection</div><div>Jun 8</div></div> <div><div>9.2 Final Inspection</div><div>Jun 12</div></div> <div><div>9.3 Handover</div><div>Jun 15</div></div> <div><div>9.3 Handover</div><div>Jun 19</div></div>	<div><div>Snagging & Handover</div><div>• Jun 1 - 19 • 19 days</div></div>							