

PROJECT APEX: MEDICAL CLINIC FIT-OUT

PROFESSIONAL CONSTRUCTION & PROJECT MANAGEMENT PORTFOLIO

This portfolio establishes a simulated professional framework balancing the Association for Project Management (APM) governance methodologies with practical Construction Management (CM) controls. The scenario covers a 450 sqm ground-floor vacant retail shell transformation into a modern private healthcare facility.

Phase 1: Initiation & Feasibility (APM Concept Stage)

The core focus of this phase is establishing robust strategic alignment, outlining clear client parameters, and securing early stage-gate governance approvals before capital allocation.

1. Project Objectives & Success Criteria

Pillar	Target Baseline	Governance Control Mechanism
Time	24 Weeks (Possession to Handover)	Critical Path Method (CPM) baseline tracking via Microsoft Project / Primavera P6.
Cost	£650,000 Contract Sum	Strict continuous cost reporting matching a Work Breakdown Structure (WBS) with a 10% contingency allocation.
Quality & Scope	Full NHS Health Technical Memoranda (HTM) compliance	Rigorous sample sign-offs, specialized acoustic privacy damping evaluations, and independent CQC-readiness audits.

2. Stakeholder Matrix

Stakeholder	Project Role	Power / Interest & Key Management Strategy
Apex Medical Partners	Sponsor / Client	High Power / High Interest: Maintain weekly progress dashboards, flash financial updates, and rapid change-control escalation paths.
Local Council Planning Dept.	Regulatory Authority	High Power / Low Interest: Proactive statutory engagement regarding historic town-center shopfront limitations and structural building controls.
Lead MEP Engineer	Design Team Consultant	Medium Power / High Interest: Structured technical design reviews specializing in heavy localized HVAC loads and medical gas compliance.
Adjacent Retailers & Public	Impacted Third Parties	Low Power / Medium Interest: Minimise environmental footprint via strict compliance with town center delivery timing constraints.

Phase 2: Pre-Construction & Procurement (APM Definition Stage)

This phase structuralizes risk mitigation through contractual allocation, engineering coordination, and early supply-chain logistics protection.

1. Procurement Strategy

TO: Apex Medical Partners Director Board
FROM: Lead Project Manager
DATE: July 2026
SUBJECT: Procurement Route & Contractual Framework Recommendation

Recommended Strategy: Design & Build (D&B) via JCT Design and Build Contract 2024.

Given the aggressive 24-week critical path to secure clinical operational launch before peak winter demand, traditional split-procurement routes introduce unacceptable timeline fragmentation risk. A single-point-responsibility Design & Build contract safely transfers structural coordination risks and interface liabilities completely to the Main Contractor under a fixed Lump Sum payment framework, ensuring absolute budget security within the £650,000 parameter.

2. Pre-Construction Risk Register

ID	Risk Event & Operational Impact	PxI	APM/CM Proactive Mitigation Action
R01	MEP Layout Clashes: Specialized medical gas pipelines conflict with existing structural columns in retail shell.	12	Mitigate: Execute complete 3D cloud-point laser scanning of empty shell during RIBA Stage 3. Enforce multi-discipline clash-detection via BIM coordination software before issuing construction status documentation.
R02	Logistical Time Overruns: Strict town center delivery bylaws (08:00-10:00 AM window) stall trade labor packages.	12	Accept & Plan: Build a Just-In-Time (JIT) consolidation log. Mandate use of a strategic logistics holding depot located outside the town center restriction boundary.
R03	Critical Supply Chain Stalls: Medical air-handling plant items hold extensive 16-week factory manufacturing lead times.	10	Avoid/Transfer: Authorize long-lead single-item capital pre-funding or specify alternative fully vetted UK-stocked alternative equipment manufacturers.