

4. Analytical Gantt Chart Controls (APM / CM Compliant)

This tracking blueprint structuralizes live task scheduling parameters including Finish-to-Start (FS) logic strings, explicit milestone windows, total project float, and critical path boundary detection rules.

ID	Activity / Work Package	Dur	Pred	Float	Month 1				Month 2				Month 3				Month 4				Month 5				Month 6			
					W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14	W15	W16	W17	W18	W19	W20	W21	W22	W23	W24
1	Mobilization & Base Survey	4 wks	None	0 wks																								
M1	MS1: Shell Validation Signed	0 wks	1	0 wks																								
2	Strip-out & Core Prep	2 wks	M1	2 wks																								
3	Metal Stud Partitioning	3 wks	M1	1 wk																								
4	First-Fix MEP Installation [CP]	6 wks	3	0 wks																								
5	Dry-Lining & Hygienic Boarding	2 wks	4	0 wks																								
6	Systems Commissioning [CP]	4 wks	5	0 wks																								

ID	Activity / Work Package	Dur	Pred	Float	Month 1				Month 2				Month 3				Month 4				Month 5				Month 6			
					W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14	W15	W16	W17	W18	W19	W20	W21	W22	W23	W24
M2	MS2: Practical Completion	0 wks	6	0 wks																								

Standard Activity Sequence

◆Key Milestone Point (0-Week Stage Gate)

Highlighted Critical Path (Zero Float)

Live Progress Line (Week 12 Status)

Total Float Buffer Bar (Permissible Slack)

FS

Finish-to-Start Logic Link